

FINAL PROTOCOL WORKSHEET for Ventilation Systems: DESIGN
Supply- / Extract-Air Ventilation System with Heat Recovery

Project

Object:	End-terrace house
Location Street, No.:	Passive street 123
Location Postcode, Town	12345 Passive City
Building Owner Name:	John Doe
Building Owner Phone No.:	
Year of Construction	2017

Ventilation Planning

Company:	Passive House Ventilation
Person in Charge:	John Smith
Street, No.:	Passive street 12
Postcode, City:	12345 Passive City
Phone No.:	00000
Date:	11 / 23 / 2015

Signature:

Signature

Standard use or special requirements:

Dimensioning of the ventilation system according to standard use conditions

2. Criteria for dimensioning the airflow volumes

	reference values	number		resulting starting values
fresh air demand:				
per person:	30 m³/h	x	4	= 120.0 m³/h
extract air demand:				
kitchens:	60 m³/h	x	1	= 60.0 m³/h
bathrooms, utility rooms etc.:	40 m³/h	x	1	= 40.0 m³/h
WC, storage, etc.:	20 m³/h	x	4	= 80.0 m³/h
sum:				180.0 m³/h
starting value nominal airflow (standard operation):				180.0 m³/h

3. Distribution of the airflow volume flow rate

Nr.	Room (each valve individually)	Area A m²	Clear Height h m	Room Volume A x h m³	Air Volume Flow Rate			Air Change Rate n 1/h	Type of Flow-Off Vent (door gap, grid in door leaf door frame, valve ...)
					V _{SU} m³/h	V _{EX} m³/h	V _{THROUGH} m³/h		
1	Hobby room	43.00	2.50	107.5	35			0.33	grid in door frame
2	Storage room	12.80	2.50	32.0		20		0.63	door gap
3	Technical space	14.50	2.50	36.3		20		0.55	door gap
4	Office	14.30	2.50	35.8	20			0.56	grid in door frame
5	Living / kitchen	49.90	2.50	124.8	60	60		0.96	grid in door frame
6	Master bathroom	10.60	2.50	26.5		40		1.51	door gap
7	Bedroom 2	14.30	2.50	35.8	20			0.56	grid in door frame
8	Bedroom 3	15.00	2.50	37.5	20			0.53	grid in door frame
9	Master bedroom	17.10	2.50	42.8	25			0.58	grid in door frame
10	Bathroom	4.60	2.50	11.5		20		1.74	door gap
11	WC	5.70	2.50	14.3		20		1.40	door gap
12									
13									
14									
15									
	sum:	201.80	---	504.50	180.0	180.0	---	0.36	

4. Adjusted airflow volumes, control range

base ventilation:	138.5 m³/h	at least 30% below nominal airflow volume
nominal airflow volume:	180.0 m³/h	fresh air demand, at least 0.3-fold air change rate
peak ventilation:	234.0 m³/h	at least 30% above nominal airflow volume
ventilated area:	201.8 m²	
ventilated volume:	504.5 m³	
nominal airflow volume, sum:	0.4 1/h	

5. Efficiency requirements

ventilation unit (manufacturer, product):	Example Passive House unit	
efficiency of heat recovery:	84 %	(according to PHI testing method for the PHPP)
max. power consumption in nominal operating mode:	0.45 W	(for fans and control)

6. Requirements for noise protection

A-weighted noise pressure level of the unit in the living space:	20 dB(A)
A-weighted noise pressure level of the unit in the installation room:	30 dB(A)

7. Hygienic requirements

fresh air filter:	F7	first link in the chain, if applicable before subsoil heat exchanger
extract air filter:	G4	at least bathroom and laundry rooms; recommendation: all extract air

**FINAL PROTOCOL WORKSHEET for Ventilation Systems: Initial Start-up
Supply- / Extract-Air Ventilation System with Heat Recovery**

Project	
Object:	End-terrace house
Location Street, No.:	Passive street 123
Location Postcode, Town	12345 Passive City
Building Owner Name:	John Doe
Building Owner Phone No.:	0
Year of Construction	2017

Initial Start-up	
Company:	Passive House Ventilation
Person in Charge:	John Smith
Street, No.:	Passive street 12
Postcode, City:	12345 Passive City
Phone No.:	00000
Date:	07 / 01 / 2017

Ventilation System	
Manufacturer:	Passive House Ventilation
Product Name:	Passive House unit
Unit No.:	00000
Control No.:	00000

1. Record of the air flow volumes, supply and extract air

Nr.	Room	Design			Measurement 1		Measurement 2		Measurement 3		Type of Valve	Adjustment	Flow-Through	Noise dB(A)	Filter Grade	Filter Clean?
		V _{SU} m³/h	V _{EX} m³/h	V _{THROUGH} m³/h	V _{SU} m³/h	V _{EX} m³/h	V _{SU} m³/h	V _{EX} m³/h	V _{SU} m³/h	V _{EX} m³/h			V _{THROUGH} m/s			
1	Hobby room	35			45.1		30		37		jet nozzle		0.6	20	F7	yes
2	Storage room		20			36		26	21		Poppet Exhaust Air		0.8	22	G4	yes
3	Technical space		20			41.2		18	20.3		Poppet Exhaust Air		0.7	22	G4	yes
4	Office	20			31.6		19.6		19.6		jet nozzle		0.6	20	F7	yes
5	Living / kitchen	60	60		62.4	45.2	57.4	65.3	59.5	61.2	jet nozzle/poppet exhaust air		1.0	20	F7/G4	yes
6	Master bathroom		40			12.7		34.2		41	Poppet Exhaust Air		0.6	22	G4	yes
7	Bedroom 2	20			21.9		26		20.7		jet nozzle		0.6	20	F7	yes
8	Bedroom 3	20			28		26.9		19.1		jet nozzle		0.6	20	F7	yes
9	Master bedroom	25			20.6		26.1		26.1		jet nozzle		0.7	20	F7	yes
10	Bathroom		20			40.1		22.1		19.9	Poppet Exhaust Air		0.6	22	G4	yes
11	WC		20			43.6		23		19.6	Poppet Exhaust Air		0.7	22	G4	yes
12																yes / no
13																yes / no
14																yes / no
15																yes / no
	sum:	180.00	180.00	---	209.60	218.80	186.00	188.60	182.00	183.00			---	---	---	---

2. Balance of airflow volume

	Measurement 1	Measurement 2	Measurement 3	Disbalance	Type of Control	Adjustment	Noise	Filter	Filter
							Measurement	Grade	Clean?
	V _{AUL} m³/h	V _{FOL} m³/h	V _{AUL} m³/h	V _{FOL} m³/h	V _{AUL} m³/h	V _{FOL} m³/h	dB(A)		
1 fresh air inlet	210	---	186	---	182	---	30	F7	yes
2 exhaust air outlet	---	219	---	189	---	183	30	G4	yes

3. Initial start-up accomplished according to manufacturer's specifications:

 yes

Signature: *Signature*